

PAVE FISHFRY ST. EXT. WITH SKIDBOX
TO COVER SEWER LINE & MATCH
NEW PAVING SEE NOTE ⑨ /

① REMOVE EXISTING PAVING ON FISH FRY ST.
EXTENSION 17' BELOW EXISTING GRADE TO WITHIN
3 FT. OF EXISTING FENCE NORTH SIDE.

② REPAVE ENTIRE SURFACE FOLLOWING
F70-5 SPECIFICATIONS TO WITHIN 3 FT. OF EXISTING FENCE.

③ CHANGE RADIUS FROM 90 TO 75 FT. TO MATCH
WIDENED FISHERY STREET EXTENSION. ALSO ADJUST
ISLAND TO SUIT.

ALTERN.
SECT. C

C.O.#

1. Increase width of paving as shown on sketch according to specifications page (2E-1), paragraphs 1, 2 & 4 (Page 2A-2) paragraph 3.
2. Landscape disturbed areas according to specifications pg (2A-3) paragraphs 2C-1 & 2C-2.
3. Install 31 creosoted wooden guard posts.

① SET UP π AT CENTER OF WATER BUREAU M. COORDINATES. USE 4 PE 1.5

Provide material, labor and equipment for additional painting work according to proposal request of March 15, 1979 and contractor's proposal of March 23, 1979, subject to adding of 10% for the general contractors overhead, all as follows:

1. Surface preparation and 2-coat epoxy painting of floors in Toilet-1, Toilet-2 and veritube with polyamide epoxy, including etching and priming.
2. Surface preparation, block filling and 1-coat interior wall painting of exposed wall surfaces all thru building with flat latex wall paint.
3. Surface preparation, block filling and 1-coat painting of exterior of all wall and underside and edges of roof overhang with flat acrylic latex wall paint.

Total to be added to contract price

All work, included in this change order, shall be new and shall be governed by base bid documents and contract agreements.

CHANGE ORDER # 7

- ① INSTALL ONE MODEL 1700 STD. REGISTER SOURCE RECORD PUNCH AND MODEL 800 DIGITAL MOUNTED OVER MODEL 1700.
- ② INSTALL CARDINAL DWI-2 DIGITAL INDICATOR AND LOAD CELL. INTERFACE WITH SCALE AND SOURCE RECORD PUNCH.
- ③ FURNISH YEAR SERVICE CONTRACTS FOR SOURCE RECORD PUNCH, DIGITAL CLOCK AND DIGITAL INDICATOR, & LOAD CELL.
- ④ FURNISH 1000 MYLAR CUSTOMER CARDS.
- ⑤ FURNISH ALL EQUIPMENT ACCORDING TO CITY OF HARTFORD REQUIREMENT AND GUARANTEE. CERTIFICATION BY CITY OF HARTFORD AND STATE SEALERS OF WEIGHTS AND MEASURES.

7" (CURB) -

SECTION: $\frac{1}{L-2}$ SCALE: $\frac{1}{4}'' = 1 \text{ FT}$

AS BUILT DRAWING
CHANGE ORDERS
1 2 3 4 6 7 & 9

CITY OF HARTFORD, CONNECTICUT
DEPARTMENT OF PUBLIC WORKS
BUREAU OF PUBLIC BUILDINGS

LANDFILL WEIGH-STATION
EAST SERVICE ROAD HARTFORD, CONN.

LANE MARKINGS

UNCLASSIFIED	RECOMMENDED	APPROVED
--------------	-------------	----------

	CITY ARCHITECT	ASST. DIR. & DIR. E.
--	----------------	----------------------

✓ DRAWN P.D.A. SCALE DAYBOOK NO.
CHECKED [initials] = 40 FT. 010633-B
DATE TIME 5-1-88

DATE JUNE 8, 1978