



RC : Road Closed
L : Detour (left)
R : Detour (right)
CA : Road Closed Ahead
LT : Local Traffic only

1. Work shall consist of the Section indicated. During Steps 1 & 2, the work site shall be posted with temporary "NO PARKING/TOW ZONE" signs & traffic shall be maintained in both directions. The Contractor shall confine his equipment to the parking lane during Step 1 & 2. During all other Steps, both sides of the street shall be posted with temporary "NO PARKING/TOW ZONE" signs.
2. Each section shall be completed in sequence unless the Contractor receives approval from the Chief of Transportation through the Engineer to conduct work concurrently.
3. During Steps 3 thru 6 the streets shall be closed to all traffic. Traffic shall be detoured using the detour routes indicated. Access for emergency vehicles shall be provided at all times. Access to local driveways shall be provided at all times except during Step 6.
4. If street conditions are properly protected for traffic as determined by the Chief of Transportation through the Engineer prior to Step 6, the Contractor may wait and pave the entire project at the same time, utilizing the detour routes indicated.
5. Warning & construction signs shall follow the specifications of the Connecticut Department of Transportation Catalog of Signs, a copy of which is available for review at the Office of the Chief of Transportation, City of Hartford.
6. One (1) private duty Police Officer shall be on duty during Steps 3, 4 & 6. (Police Officers are paid directly by the City, not by the Contractor.) The work site during Steps 3 thru 6 shall be completely barricaded and intersections marked with flashing barricades at night.
7. The Contractor shall obtain temporary "NO PARKING/TOW ZONE" signs from the City of Hartford Sign Shop and return them at the conclusion of the work. The Contractor shall be responsible for the loss or damage of these signs, at the rate of \$ 10.00 per sign.

TOTAL RECONSTRUCTION

STEP 1: All curb and walk on west side

STEP 2: All curb and walk on east side

STEP 3: Excavate

STEP 3A: Construct catch basin/curb underdrain

STEP 4: Replace base

STEP 5: Binder course

STEP 6: Pave and construct bituminous concrete 1lp curbing

SIZE (inches)	CONN DOT #	SUPPORT
30 x 36		2

SHEET	I-6
-------	-----